

---

**STRATEGIC INITIATIVE # 5.3**

---

**GOAL # 5: INFRASTRUCTURE AND TRANSPORTATION**

*Invest in community infrastructure and continue to enhance the transportation network and systems*

INITIATIVE 5.3: SUPPORT THE RECONSTRUCTION OF TRANSPORTATION FACILITIES TO ENCOURAGE REDEVELOPMENT OF DEPOT AVENUE

**Fiscal Year 2010 Quarterly Updates:****4<sup>th</sup> Quarter Report (July 1, 2010 – September 30, 2010)****Segment 1: SW 13th Street to just west of SW 11th Street**

No further progress to report this quarter.

**Segment 2: SW 11th Street to Main Street**

Final design and ROW acquisition are underway. The design plans are approximately 95% complete. ROW acquisition is approximately 30% complete.

**Segment 3: Main Street to just west of SE 7th Street**

Construction is underway. Phase 1 (SE 3rd St to just west of SE 7th St) is substantially completed. Phase 2 (SE 3rd St to Main St.) has begun and is expected to be completed in December '10.

**Segment 4: SE 7th Street to Williston Road**

Final design and ROW acquisition is underway. The design plans are approximately 60% complete.

**3<sup>rd</sup> Quarter Report (Planned for CCOM 11/4/2010 Consent Agenda)****Segment 1: SW 13th Street to just west of SW 11th Street**

No further progress to report this quarter.

**Segment 2: SW 11th Street to Main Street**

Final design and ROW acquisition are underway. The design plans are currently 90% complete.

**Segment 3: Main Street to just west of SE 7th Street**

Construction is underway. Phase 1 (SE 3rd St to just west of SE 7th St) is substantially completed. Phase 2 (SE 3rd St to Main St.) will begin following GRU's contamination remediation work in the Depot Ave roadway. Phase 2 is anticipated to resume September '10 and be completed by December '10.

**Segment 4: SE 7th Street to Williston Road**

Final design and ROW acquisition is underway. The design plans are currently 50% complete.

**2nd Quarter Report (Received by CCOM on 6/3/2010 Consent Agenda)****Segment 1: SW 13th Street to just west of SW 11th Street**

No further progress to report this quarter.

**Segment 2: SW 11th Street to Main Street**

Final design and ROW acquisition are underway. The design plans are currently 75% complete.

**Segment 3: Main Street to just west of SE 7th Street**

Construction is underway. Phase 1 (SE 3rd St to just west of SE 7th St) is substantially completed. Phase 2 (SE 3rd St to Main St.) will begin following GRU's contamination remediation work in the Depot Ave roadway. Completion of Phase 2 is anticipated to be completed in Fall 2010.

**Segment 4: SE 7th Street to Williston Road**

Final design and ROW acquisition is underway. The design plans are currently 40% complete.

**1st Quarter Report (Received by CCOM on 3/18/2010 Consent Agenda)****Segment 1: SW 13th Street to just west of SW 11th Street**

No further progress to report this quarter.

**Segment 2: SW 11th Street to Main Street**

Final design and ROW acquisition are underway.

**Segment 3: Main Street to just west of SE 7th Street**

Construction is underway.

**Segment 4: SE 7th Street to Williston Road**

The design plans are currently 30% complete. Final Design and ROW acquisition began in the fall of 2009.

**Fiscal Year 2009 Quarterly Updates:****4th Quarter (Received by CCOM on 1/7/2010 Consent Agenda)**

The project is divided into the following segments and progress will be reported by segment:

**Segment 1: SW 13th Street to just west of SW 11th Street**

No further progress to report this quarter.

**Segment 2: SW 11th Street to Main Street**

Final design and ROW acquisition are underway.

**Segment 3: Main Street to just west of SE 7th Street**

Construction is underway.

**Segment 4: SE 7th Street to Williston Road**

The design plans are currently 30% complete. Final Design and ROW acquisition began in the fall of 2009.

**3rd Quarter (Received by CCOM on 8/20/2009 Consent Agenda)**

The project is divided into the following segments and progress will be reported by segment:

**Segment 1: SW 13th Street to just west of SW 11th Street**

No further progress to report this quarter.

**Segment 2: SW 11th Street to Main Street**

The design plans are approximately 60% complete. Final design and ROW acquisition are underway.

**Segment 3: Main Street to just west of SE 7th Street**

Construction bids were received and construction is scheduled to begin in September '09.

**Segment 4: SE 7th Street to Williston Road**

No further progress to report this quarter.

A funding/phasing plan for the remaining segments of Depot Avenue will be presented to the Commission in August 2009.

**2nd Quarter (Received by CCOM on 5/21/2009 Consent Agenda)**

The project is divided into the following segments and progress will be reported by segment:

**Segment 1: SW 13th Street to just west of SW 11th Street**

No further progress to report this quarter.

**Segment 2:** *SW 11th Street to Main Street*

The plans are approximately 60%. The Florida Department of Transportation (FDOT) has begun the right of way (ROW) acquisition required for the roundabout at SW 11<sup>th</sup> St. The design and ROW acquisition are only partially funded. The design team is working with City Parks and Recreation to pursue locating a stormwater pond on the Tumblin Creek Park site. Due to the shortfall in funding, the design team is investigating the possibility of breaking out the roundabout at SW 11<sup>th</sup> St in an effort to build that part of the project sooner.

**Segment 3:** *Main Street to just west of SE 7th Street* Design is completed. The bid date is scheduled for April 21, 2009. Construction is expected to begin in July '09.

**Segment 4:** *SE 7th Street to Williston Road*

No further progress to report this quarter

**1<sup>st</sup> Quarter Report (Received by CCOM on 2/5/2009 Consent Agenda)**

During the 1st quarter, funding requests for this project were made through the Federal Economic Stimulus Package. The project is divided into the following segments and progress will be reported by segment:

**Segment 1:** *SW 13th Street to just west of SW 11th Street*

No further progress to report this quarter.

**Segment 2:** *SW 11th Street to Main Street*

Plans are approximately 60%. Right of Way (ROW) acquisition for the SW 11 Street/Depot Avenue roundabout is being performed by FDOT ROW staff with assistance from Sam Bridges, Gainesville Public Works Department. The design team is also investigating the possibility of locating a pond on the Tumblin Creek Park site.

**Segment 3:** *Main Street to just west of SE 7th Street*

Design is completed - In review process for bidding.

**Segment 4:** *SE 7th Street to Williston Road*

No further progress to report this quarter.