

WENDEL DUCHSCHERER ARCHITECTS & ENGINEERS

Gainesville Regional Transit City of Gainesville, FL April 2008



- Introductions
- Statement of Need
- Master Plan Process
- How much will it cost?
- Questions & Discussion
- Recommendations / Next Steps

# David C. Duchscherer, PE Wendel Duchscherer Architects & Engineers


Goal: Design a Facility that is operationally efficient.

- Masterplan to accommodate projected expansion to 2025
- Schematic Design to accommodate target date-fleet of 150 buses in 2014

# Wendel Duchscherer has overwhelming experience in designing transit facilities

- Over 70 facilities
- Costing over \$1 Billion
- FTA/DOT experience
- Recognized experts


- FTA FY 2002 Triennial Review Program:
  ...garage is crowded...planned expansions will exacerbate the situation and could adversely impact the RTS maintenance staff's ability to maintain vehicles. ...must provide plan to FTA for improving the condition...
- FTA FY 2005 Triennial Review Program:
   Committed to dealing with the deficiencies of the Maintenance Facility
  - Paratransit company is behind on their PM's



City of Gainesville Mission: We are committed to providing exceptional services that enhance the quality of life for the Gainesville Community.



- Lack of storage space
- Over crowding





- High energy costs
- Building beyond useful life
- High building maintenance costs










#### Inefficient operations



- Accommodate larger fleet
- Adapt to changes in vehicle configuration
- Plan for future growth
- Consolidate Administration
- Add CTC Transportation (Paratransit)


### **STATEMENT OF NEEDS – Program Parameters** #071061




### MASTER PLAN PROCESS – Program Summary #071061


	Target Design 2014 *	2025		
		RTS	CTC*	Subtotal
Buses	150	230	75	305
Support Vehicles	43	66	10	76
Employees	355	531	86	617
Building square footage				
Administration	2,900	4,447	720	5,167
Operations	11,300	21,519	3,485	25,004
Maintenance	74,500	86,784	14,055	100,839

<sup>\*</sup> Calculated based on RTS percentages





15 sketches5 concepts3 options2 final concepts










#### **MASTER PLAN PROCESS – Concept A 2014**

#071061




## MASTER PLAN PROCESS – Concept A Phasing #071061



1. Current Existing Facilities and Operations site plan



- a. Aquire new property along SE 4th Street for temporary parking and construction staging area.
  - Move Admin/ Ops into temporary facilities. Demolish existing Admin/ Ops/ & Training facilities.
- c. Construction to add surface parking and parking deck.
- d. Construction of Admin/ Ops building.



- 3. a. Move Admin/ Ops into new facilities.
- b. Use new surface and deck parking areas.
- c. Use SE 4th Street site for temporary Service Lanes.
- d. Construction of new Maintenance & Parts Building.



- 4. a. Move Maintenance into new facilities.
- Demolish existing Maintenance facilities except for fueling.
   Use SE 4th Street site for temporary Service Lanes.
- c. Construction of new Service Lanes.

(2014 Site Plan)




- 5. a. Expand new Maintenance facilities.
- b. Use SE 4th Street site for bus fleet parking.
- c. Use new Service Lanes.

(2025 Site Plan)











2025

**New Site** 












### MASTER PLAN PROCESS – Concept C Phasing #071061



- 1. a. Acquire land for new facility and future expansions.
- Begin construction of new parking and facilities.




- 3. a. Expand Maintenance facility
- b. Expand Admin/Ops facility, including CTC
- c. Expand parking areas, including CTC vehicles
- d. Expand service equipment & fueling



a. Complete construction of new parking, service lane & RTS facilities - 2014.
 b. Move RTS from exising 10th Ave site into new site and facilities.

(Resulting in 2014 Site Plan)




a. Complete site and facility expansions
 b. RTS occupies expanded buildings and program
 c. CTC moves on site (offices and vehicle parking)

(Resulting in 2025 Site Plan)









#### MASTER PLAN PROCESS – Concept D Phasing #071061

#### Phase 1:

Complete the \$4.3 million program

#### Phase 2:

Purchase new property for satellite facility

#### Phase 3:

•Existing site to be heavy maintenance facility for buses and paratransit operations.

# Option A – Existing Site Project Budget

<ul><li>Construction and Phasing</li></ul>	\$43,500,000
<ul><li>Owner Phasing &amp; Costs</li></ul>	3,000,000
<ul><li>Additional Land (2.5 Acres)</li></ul>	100,000
<ul> <li>Soft Costs, Fees, etc</li> </ul>	5,000,000
Project Budget	\$51,600,000

Note! Based on Construction in 2011

# Option C – New Site Project Budget

<ul><li>Construction</li></ul>	\$42,000,000
<ul><li>Owner Moving &amp; Costs</li></ul>	500,000
<ul><li>Additional Land (35 Acres)</li></ul>	1,400,000
■ Soft Costs, Fees, etc	4,000,000
Project Budget	\$47,900,000

Note! Based on Construction in 2011

#### Option D – \$4.3 Million Budget Project Budget – Phase 1

<ul><li>Construction</li></ul>	\$3,258,000
<ul><li>Owner Costs</li></ul>	163,000
<ul><li>Additional Land (2.5 Acres)</li></ul>	100,000
■ Soft Costs, Fees, etc	783,000
Project Budget	\$4,304,000

Note! Based on Construction in 2009

PRELIMINARY SCHEDULE (Months)	Option A	Option C	Option D
Decide on Option	1	1	1
Acquire Additional Property	2	2	2
Compete Schematic Design & Construction Cost Estimate	2	2	2
Environmental Work	9		6
Secure Funding			0
Complete Design	9	8	6
Bid & Construction	27	18	8
TOTAL	50	40	25

**Ribbon Cutting** – 6/2012 or 8/2011 or 5/2010

- Decide if paratransit will be part of future plan
- Decide on Option
- Secure Funding
- Acquire Additional Property
- Complete Schematic Design and Construction Cost Estimate
- Finalize Environmental Work
- Complete Final Design
- Bid and Construction

### **QUESTIONS & DISCUSSION**

