

ENERGY SUPPLY PROJECTS

September 2016 Update

Major Energy Supply Projects:

Deerhaven Unit #2 went into Forced Outage on 9/29/2016 following the failure of the Dry Scrubber (Turbosorp). The scheduled Planned Outage Start Date was originally 10/8/2016. The following major Projects are scheduled for this outage:

1. Refurbishment of 3 Cooling Tower Cells and replacement of the North Wall of the Tower.
2. Replacement of half the Precipitator wires and bottles (other half will be next DH2 Outage).
3. DCS Hardware upgrades.
4. West Pulverizer Overhaul.
5. Replacement of Air Inlet Ductwork Expansion Joints. (~\$350K)

Unit de-rates:

Deerhaven Unit #1 had a forced outage due to a tube leak:

Taken offline on 10/3/2016 after peak and repairs are in progress