

Remediation Permitting Status

- **Feb. 2007 - Poole/CSXT Updated Remedial Action Plan submitted**
- **Feb. 2008 – FDEP Conditional Approval letter issued**
- **Apr. 2008 – Target date - Final Phase 1 Construction plans submittal**

Depot Park Remediation Phase 1 Target Dates

- **May 2008 – Final Phase 1 Remediation Construction Plans Approved**
- **Dec. 2008 – Phase 1 Remediation Complete**

Ph. 2 Target Dates – Competitive Bid Scenario

- June 2008 – Submit Phase 2 Construction Plans
- July 2008 – FDEP/ACEPD Approval
- Nov. 2008 – Phase 2 Bid & Award Complete
- **Mar. 2009** - **Notice to Proceed Ph. 2 (for second contractor)**
- Dec. 2009 – Substantial Completion Ph. 2
- **Jan. 2010** – **Ph. 2 Source Removal Report Release Site for Park Construction**

Ph. 2 Target Dates – Specified Source Scenario

- June 2008 – Submit Phase 2 Construction Plans
- July 2008 – FDEP/ACEPD Approval
- Jan. 2009 - Notice to Proceed Phase 2 (no wait for Ph. 1 Contractor demobilization)
- Sept. 2009 – Substantial Completion Ph. 2
- Oct. 2009 – Ph. 2 Source Removal Report Release Site for Park Construction

Time Savings from Specified Source Approach

- One Month Demobilization Ph. 1 contractor
- One Month transition allowed between contractors
- One Month Mobilization of second contractor

ESTIMATED TIME SAVINGS 3 months

Potential Schedule Delays

- Encounter additional contamination
- PCPP Legislative Funding Cuts
- Agency timely review and approval