



Depot Park Master Schedule of Projects

| ID | Task Name | Start | Finish | Duration | 2008 | | | | | | | | | | | | 2009 | | | | | | | | | | | | 2010 | | | | | | | | | | | | 2011 | | |
|----|--|--------------|--------------|----------|-------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------------|-------|-------|-------|-------|-------|-------|--|--|--|--|--|-------------|--|--|--|--|--|--|--|--|--|--|--|-------------|--|--|
| | | | | | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | Qtr 4 | Qtr 1 | Qtr 2 | Qtr 3 | | | | | | | | | | | | | | | | | | | | |
| 1 | Rinker Building Demolition | Tue 4/1/08 | Thu 5/1/08 | 23 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 2 | GRU Infrastructure | Fri 2/1/08 | Wed 4/1/09 | 304 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 3 | Depot Ave Reconstruction | Tue 7/1/08 | Thu 4/1/10 | 458 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 4 | Bid/Select/Contract | Tue 7/1/08 | Mon 9/8/08 | 50 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 5 | Depot Ave Phase I Re-Construction (SE 2 - 7 St) | Wed 10/1/08 | Thu 10/1/09 | 262 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 6 | Depot Ave Phase II Re-Construction (S. Main - SE 7 St) | Thu 10/1/09 | Thu 4/1/10 | 131 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 7 | Remediation | Thu 5/1/08 | Thu 12/31/09 | 436 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 8 | Remediation Plan Review/Approval | Thu 5/1/08 | Mon 6/2/08 | 23 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 9 | Phase I - Poole/CSX IRA | Mon 9/1/08 | Tue 12/30/08 | 87 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 10 | Phase II - CSX | Thu 1/1/09 | Thu 12/31/09 | 261 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 11 | Stormwater Pond Construction | Fri 1/1/10 | Thu 12/30/10 | 260 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 12 | Develop Depot Park Design & Tech Standards | Wed 3/12/08 | Tue 7/15/08 | 90 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 13 | Accelerated - Depot Building Rehab | Thu 5/1/08 | Mon 8/24/09 | 343 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 14 | Depot Building - move to temporary site | Tue 7/1/08 | Tue 7/29/08 | 21 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 15 | Depot Building Rehabilitation - 100% Plans | Thu 5/1/08 | Wed 7/23/08 | 60 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 16 | Depot Building Rehab - at temporary/permanent sites | Tue 7/1/08 | Mon 8/24/09 | 300 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 17 | Depot Building - move to permanent site | Wed 4/1/09 | Fri 5/1/09 | 23 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 18 | Accelerated - Landscape Phase I | Thu 5/1/08 | Wed 11/5/08 | 135 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 19 | Landscape Phase I - Bid/Selection/Contract | Thu 5/1/08 | Wed 9/3/08 | 90 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 20 | Landscape Phase I - Installation | Thu 9/4/08 | Wed 11/5/08 | 45 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 21 | Accelerated Project - Depot Park Trail | Tue 8/5/08 | Thu 6/17/10 | 488 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 22 | Depot Park Trail - Design | Tue 8/5/08 | Mon 1/19/09 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 23 | Depot Park Trail - Bid/Select/Contract | Tue 1/20/09 | Mon 5/25/09 | 90 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 24 | Depot Park Trail - Construction | Fri 1/1/10 | Thu 6/17/10 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 25 | Design | Tue 4/1/08 | Mon 7/6/09 | 330 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 26 | Bid/Selection - Design Services (one contract) | Tue 4/1/08 | Mon 8/4/08 | 90 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 27 | Historic Depot Plaza & Trail - Design | Tue 1/20/09 | Mon 7/6/09 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 28 | North Pond Promenade - Design | Tue 1/20/09 | Mon 7/6/09 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 29 | General Improvements - Design | Tue 1/20/09 | Mon 7/6/09 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 30 | Phase II Landscaping - Design | Tue 1/20/09 | Mon 7/6/09 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 31 | Construction (No Funding Available) | Tue 7/7/09 | Thu 6/16/11 | 508 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 32 | Construction Bid/Select/Contract (one contract) | Tue 7/7/09 | Mon 11/9/09 | 90 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 33 | Historic Depot Plaza & Trail - Construct | Fri 4/2/10 | Thu 9/16/10 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 34 | North Pond Promenade - Construct | Fri 7/16/10 | Thu 12/30/10 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 35 | General Improvements - Construct | Fri 4/2/10 | Thu 9/16/10 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |
| 36 | Phase II Landscaping - Construct | Fri 12/31/10 | Thu 6/16/11 | 120 days | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | | | | | | | | | | | [Gantt bar] | | |

Project: Depot Pa
Date: Fri 3/14/08

Task: Critical Task

Milestone: Summary

Progress: Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Deadline