

LEGISLATIVE #

080479

STRATEGIC INITIATIVE # 5.3

GOAL # 5: INFRASTRUCTURE AND TRANSPORTATION

Invest in community infrastructure and continue to enhance the transportation network and systems

INITIATIVE 5.3: SUPPORT THE RECONSTRUCTION OF TRANSPORTATION FACILITIES TO ENCOURAGE REDEVELOPMENT OF DEPOT AVENUE

Fiscal Year 2012 Quarterly Updates:

4th Quarter Report (July 1, 2012 – September 30, 2012)

Segment 1: Southwest 13th Street to just west of Southwest 11th Street

- No further progress to report this quarter.

Segment 2: Southwest 11th Street to Main Street

- Design and ROW acquisition work is ongoing. Construction is anticipated to begin 2013.

Segment 3: Main Street to just west of Southeast Seventh Street

- Completed.

Segment 4 Southeast 7th Street to Williston Road

- Design and ROW acquisition work is ongoing. Construction is anticipated to begin 2014.