

ID	Task Name	Duration	Start	Finish	% Complete	Predecess	Resource Names
0	CRA Master Project Timelines	340 days?	Mon 5/5/08	Fri 8/21/09	21%		
1							
2	MULTI-DISTRICT CRA PROJECTS	1 day?	Tue 6/17/08	Tue 6/17/08	0%		
3							
4	University Avenue Medians CDEX-01.02-SC-9999	141 days	Tue 6/17/08	Tue 12/30/08	41%		Matt
21							
22	CRA Website CFED-05-SP-2008	53 days	Fri 7/18/08	Tue 9/30/08	53%		Stephanie
30							
31	6th Street Trail CDEX-01.01-RP-2008	41 days?	Wed 10/1/08	Wed 11/26/08	0%		Diane
35							
36	CRA Streetscape Design and Tech Standards CFED-08.01-ST-2004 (Hold)	130 days	Tue 6/17/08	Mon 12/15/08	24%		Diane
42							
43	GRU/Depot Area Master Plan CPUH-01-ST-2007/DRAB25-ST-2007	74 days	Wed 6/4/08	Mon 9/15/08	55%		Kelly
52							
53	University Avenue Bus Shelter Design CDEX-01.04-SC-9999 (HOLD)	104 days	Wed 6/25/08	Mon 11/17/08	16%		Matt
65							
66	University Avenue Hardscape CDEX-01.05-SC-9999	107 days	Mon 6/23/08	Tue 11/18/08	32%		Matt
83							
84	Parking Management Study CPUH-27-ST-9999/DRAB-29-SP-9999	63 days	Mon 7/21/08	Wed 10/15/08	0%		Kelly
88							
89	Graffiti Abatement - Downtown CFED-07.01-MN-2003, CPUH CFED-07.01-MN-2003, Eastside CFED-07.03-MN-200	47 days	Mon 8/4/08	Tue 10/7/08	18%		Sharon
97							
98	CRA Multi-Year Budget Cleanup CFED-04.04-BU-2008	65 days?	Wed 7/2/08	Tue 9/30/08	67%		Greg
103							
104	CRA FY-09 Budgeting CFED-04.05-BU-2008	51 days	Mon 7/7/08	Mon 9/15/08	80%		Greg
119							
120	CRA Purchasing Policy and Procedures CFED-09-SP-2008	90 days	Tue 6/17/08	Mon 10/20/08	59%		Greg
127							
128	Monitor and Administer Recreational Trails Program Grant DRAB-19-RP-2008: Depot Park	83 days?	Mon 9/8/08	Wed 12/31/08	0%		Sharon
136							
137	Monitor and Administer Florida Communities Trust Grant DRAB-17-RP-2008: Depot Park	21 days	Tue 9/2/08	Tue 9/30/08	0%		Sharon
143							
144	CRA Sustainability Policy CFED-08-SP-2008	106 days	Mon 9/22/08	Mon 2/16/09	0%		Matt
156							
157	Coordinated Signage CPUH-13.05-NI-9999 (all)	88 days	Tue 6/17/08	Thu 10/16/08	12%		Matt
164							
165	FY09 Request for Qualifications CFED-06-SC-2008	1 day?	Tue 6/17/08	Tue 6/17/08	0%		Greg
167							
168	Redevelopment Incentive Program for Compact Projects	1 day?	Tue 6/17/08	Tue 6/17/08	0%		Greg
170							
171	CPUH PROJECTS	1 day?	Tue 6/17/08	Tue 6/17/08	0%		
172	13th Street Overpass Enhancement CPUH-03-RP-2007	251 days?	Tue 6/17/08	Tue 6/2/09	12%		Diane
182							
183	Depot Avenue Rail Trail Improvements CPUH-04.01-RP-2007 (ON HOLD UNTIL OVERPASS DONE)	52 days	Tue 6/17/08	Wed 8/27/08	81%		Diane
189							
190	SW 7th Avenue Exfiltration Study CPUH-05-02-IF-2008	265 days	Mon 8/18/08	Fri 8/21/09	1%		Diane
209							
210	CPUH Façade Program CPUH-07-IP-2004	30 days	Mon 7/21/08	Fri 8/29/08	43%		Sharon
213							
214	Façade Grant: Mellow Mushroom CPUH-07.01-NI-2008	95 days?	Fri 8/22/08	Thu 1/1/09	0%		Sharon
221							
222	Façade Grant: Tropical Cleaners CPUH-07.02-NI-2008	57 days?	Thu 8/14/08	Fri 10/31/08	0%		Sharon
229							
230	Façade Grant: No Idea Records CPUH-07.03-NI-2008	116 days?	Fri 8/22/08	Fri 1/30/09	0%		Sharon
237							
238	South Main Street Medians CPUH-12.03-SC-9999 - HOLD	74.33 days	Wed 6/18/08	Tue 9/30/08	0%		TBD
244							
245	DOWNTOWN PROJECTS	1 day?	Tue 6/17/08	Tue 6/17/08	0%		
246	Communications Plan Main Street Reconstruction DRAB-40-SP-2008	116 days	Fri 8/29/08	Fri 2/6/09	0%		Anthony
251							
252	Bethel Station DRAB-01-AQ-2008	161 days	Mon 5/5/08	Mon 12/15/08	50%		Kelly
261							

ID	Task Name	Duration	Start	Finish	% Complete	Predecessor	Resource Names
262	Porters SW 3rd Street Improvements DRAB-03.02-SC-2008	92 days	Tue 6/17/08	Wed 10/22/08	28%		Diane/Kelly
271							
272	Lynch Park DRAB-03.03-RP-2008	160 days	Mon 6/23/08	Fri 1/30/09	22%		Kelly
289							
290	Downtown Plaza Improvements DRAB-04-RP-2006	59 days?	Wed 8/27/08	Mon 11/17/08	0%		Kelly
295							
296	Create Depot Park Webpage DRAB-41-SP-2008	25 days	Mon 11/3/08	Fri 12/5/08	0%		Stephanie
300							
301	Depot Park Cade Museum DRAB-05-RP-2008	90 days	Tue 6/17/08	Mon 10/20/08	61%		Anthony
310							
311	Depot Park Stormwater Pond Peer Review (Not Started)	63 days	Wed 8/20/08	Fri 11/14/08	5%		Diane
315							
316	Depot Park Design and Tech Standards DRAB-07-RP-2007	58.5 days	Tue 6/17/08	Fri 9/5/08	25%		Matt
321							
322	Depot Building Rehabilitation DRAB-08-RP-2008	64 days	Wed 6/18/08	Mon 9/15/08	54%		Diane
333							
334	Depot Building Interior Programming and Design DRAB-09-RP-2008	10 days	Mon 8/25/08	Fri 9/5/08	0%		Diane
336							
337	Depot Park Phase 2 Landscape DRAB-10-RP-2009	10 days	Mon 8/25/08	Fri 9/5/08	0%		Matt
339							
340	Depot Plaza and Trail DRAB-11-RP-2009	10 days	Mon 8/25/08	Fri 9/5/08	0%		Matt
342							
343	Depot Park North Pond Promenade DRAB-12-RP-2009	10 days	Mon 8/25/08	Fri 9/5/08	0%		Matt
345							
346	Depot Park General Improvements DRAB-13-RP-2009	10 days	Mon 8/25/08	Fri 9/5/08	0%		Matt
348							
349	Depot Park Trail DRAB-15-RP-2008	10 days	Mon 8/25/08	Fri 9/5/08	0%		Matt
351							
352	Depot Park SSA Env. Assessment @ fmr Rinker Site DRAB-16-RP-2008	40 days	Tue 6/17/08	Mon 8/11/08	0%		Matt
355							
356	Depot Park SSA Env. Assessment @ on Rail Trail	35 days	Mon 8/25/08	Fri 10/10/08	0%		Matt
359							
360	Gainesville Greens DRAB-23-RT-2006	99 days	Mon 6/23/08	Thu 11/6/08	0%		Matt
364							
365	Façade Grant Downtown DRAB-26-IP-2007	30 days	Mon 7/21/08	Fri 8/29/08	53%		Sharon
370							
371	Façade Grant: Emiliano's DRAB-26.01-NI-2008	15 days?	Mon 8/4/08	Fri 8/22/08	67%		Sharon
378							
379	Façade Grant: Fillie DRAB-26.02-NI-2008	1 day?	Fri 8/1/08	Fri 8/1/08	0%		Sharon
386							
387	Façade Grant: Motel Bar DRAB-26.03-NI-2008	1 day?	Fri 8/1/08	Fri 8/1/08	0%		Sharon
394							
395	Façade Grant: Yoh DRAB-26.04-NI-2008	83 days?	Wed 8/13/08	Fri 12/5/08	13%		Sharon
403							
404	Chesnut's Building (Robocorp)	29 days	Tue 8/12/08	Fri 9/19/08	0%		Sharon
407							
408	Depot Avenue Lighting DRAB-28.03-SC-9999	86 days	Tue 6/17/08	Tue 10/14/08	26%		Diane
414							
415	Depot Hardscape Improvement (Paving) DRAB-28.05-SC-9999	49 days?	Tue 6/17/08	Fri 8/22/08	60%		Diane
421							
422	Jefferson 2nd Avenue Redevelopment Agreement Monitoring - DRAB-22-RT-2008: Jefferson on 2nd	180 days	Mon 9/1/08	Fri 5/8/09	0%		Diane
425							
426	The Palms Redevelopment Agreement Monitoring - DRAB-21-RT-2008: The Palms	180 days	Mon 9/1/08	Fri 5/8/09	0%		Diane
429							
430	EASTSIDE PROJECTS	1 day?	Tue 6/17/08	Tue 6/17/08	0%		
431	Hawthorne Road Property Redevelopment ERAB-01-AQ-2008	84 days?	Fri 8/1/08	Wed 11/26/08	19%		Greg
441							
442	Kennedy Homes ERAB-02-AQ-2008	169 days	Mon 6/23/08	Thu 2/12/09	24%		Kelly
452							
453	SEGRI Special Area Plan ERAB-17-ST-2008	95 days?	Tue 6/17/08	Mon 10/27/08	0%		Kelly
456							
457	Façade Paint Program (ERAB) ERAB-03-IP-2007	50 days	Mon 6/16/08	Fri 8/22/08	28%		Sharon
464							

ID	Task Name	Duration	Start	Finish	% Complete	Predecess	Resource Names
465	Renaissance Lighting (Waldo-E 15th St) ERAB-04-LT-2006	67 days	Mon 6/23/08	Tue 9/23/08	21%		Sharon
471							
472	Cotton Club - Perryman's Grocery ERAB-05.02-NI-2007 (Schedule needed)	30 days?	Tue 6/17/08	Mon 7/28/08	14%		Greg
477							
478	Cotton Club Restaurant and Market ERAB-05.01-NI-2007	30 days	Mon 9/1/08	Fri 10/10/08	0%		Greg
480							
481	Eastside Gateway ERAB-06-SC-2007	79 days	Tue 7/1/08	Fri 10/17/08	27%		Diane
496							
497	FAPS PROJECTS	1 day?	Tue 6/17/08	Tue 6/17/08	0%		
498	Santa Fe Home Relocation/Rehabilitation FAPS-01-AQ-2007	58 days	Tue 6/17/08	Thu 9/4/08	13%		Greg
504							
505	Union Academy Building FAPS-02-AQ-2008	76 days?	Tue 6/17/08	Tue 9/30/08	41%		Anthony, Greg
513							
514	Model Block D FAPS-03-HS-2007	20 days	Mon 8/18/08	Fri 9/12/08	5%		Sharon
517							
518	A Quinn Jones FAPS-06-SP-2008	39 days	Tue 7/1/08	Fri 8/22/08	0%		Sharon
522							
523	FAPS Redevelopment Plan FAPS-07-ST-2005	67 days	Mon 7/28/08	Tue 10/28/08	2%		Sharon
532							
533	Model Block Program Revisions FAPS-05.04-HS-2008	85 days	Tue 7/1/08	Mon 10/27/08	40%		Sharon
538							
539	Model Block C FAPS-04.01.HS-2008 (On hold until program adopted)	1 day?	Tue 6/17/08	Tue 6/17/08	0%		
540							
541	NW 5th Avenue Property Redevelopment - 800 Block FAPS-15-AQ-2008	66 days	Wed 10/1/08	Wed 12/31/08	0%		Anthony