STATE OF THE UTILITY

December 2021

Item #200714

OPERATIONS SUMMARY

CORPORATE SAFETY
ENVIRONMENTAL
REGULATORY
PERSONNEL

December 2020

Safety

Employees

	Current Month		
	First Aid	Recordable	DART
Administration	0	0	0
W/WW Systems	0	0	0
Energy Supply	0	0	0
Energy Delivery - Electric/Gas	0	2	1
GRUCom	0	0	0
Totals		2	

Year to Date				
First Aid	Recordable	DART		
0	0	0		
0	0	0		
0	0	0		
0	3	2		
0	0	0		
	3			

Vehicles

Miles Driven* Preventable Recordable 7,219 0 0 61,391 0 0 0 0 108,291 **Energy Delivery - Electric/Gas** 0 0 6,960 0 0 0 183.861

Current Month

Year to Date				
Miles Driven*	Recordable	Preventable		
10,622	0	0		
99,613	1	1		
0	0	0		
170,878	1	1		
11,383	0	0		
292,496	2	2		

1,043,040 1,003 370

> 57 3.14

419,582 87

Environmental

	Current Month	Calendar Year to Date
Notices of Violation	0	0

Emissions

Administration

W/WW Systems

Energy Supply

GRUCom

Totals

DH1, DH2, DHCT3, JRKCC1

CO ₂ (tons)	93,952
NO _X (tons)	98
SO ₂ (tons)	39

DH Unit 2 (only)

PM _{FILT} (tons)	6
Hg (lbs)	0.20

DHR

CO ₂ (tons)	32,148
NO _x (tons)	9
SO ₂ (tons)	1

Regulatory

NERC

Notice of Violations Self Reports/Potential Violations

0	
0	

0	2*

^{*}includes determinations made in FY2021 for prior years, which is why there are more violations than potential violations

^{*}Mileage data is for November 2020. December mileage data will be included in January report.

Mileage YTD Through November, 2020

Personnel

	AUTHORIZED FTE	FILLED FTE	VACANCY	Last Month (November)
Administration	16.00	14.00	2.00	3.00
Chief Operating Officer	20.00	18.00	2.00	2.00
Customer Support Services	118.25	105.25	13.00	11.00
Energy Delivery	264.00	251.00	13.00	14.00
Energy Supply	183.00	161.00	22.00	20.00
Energy Supply - District Energy	11.00	11.00	0.00	0.00
Finance	42.00	30.75	11.25	11.25
GRUCom	38.00	29.00	9.00	9.00
Information Technology	71.00	65.00	6.00	5.00
Water Wastewater	169.00	158.00	11.00	11.00
Grand Total	932.25	843.00	89.25	86.25

Authorized and filled FTE's do not include temporary employees or interns. Filled FTE's do include staffed overfills

Utility Advisory Board Monthly Report - FY 2021 NERC compliance

Penalty violations

<u>Determination date</u> <u>Description</u>

N/A No penalties to-date for FY 2021

Non-Penalty violations (Compliance Exceptions or Find-Fix-Track)

<u>Determination date</u> <u>Description</u>

10/30/2020 (FY2020) Two relay settings not adjusted in accordance with PRC-023-4 for 18 months

11/23/2020 (FY2020) Substation control house door left unsecure for 9 hours

Potential violations (Pending regulatory agency determination)

Report date <u>Description</u>

6/6/2019 (FY2019) 35 Cyber Assets were delayed in being included under GRU's Critical

Infrastructure Protection (CIP) program

3/3/2020 (FY2020) Failure to issue door alarms for 5 days due to email system configuration error

4/16/2020 (FY2020) Failure to update baseline documents within 30 days of a change to a cyber asset

Utility Advisory Board Monthly Report – FY 2021 Safety Data Summary

(DART – days away, restricted duty, temporary transfer)

Employee Injuries

End of FY 2021

<u>OCTOBER</u>
 10/1/2020 – While removing bolts with a ratchet wrench on a regulator at the Alachua Farm tap employee strained his back. (DART)
NOVEMBER
None reported
 DECEMBER 12/24/2020 – Employee was removing the insulation off an underground cable when his knife slipped and he cut the pad of his right thumb. 12/26/2020 – While removing a wire from under a downed tree, the employee felt a pull in his lower back. It got progressively worse, requiring medical treatment and restricted duty. (DART)
<u>JANUARY</u>
<u>FEBRUARY</u>
<u>MARCH</u>
<u>APRIL</u>
<u>MAY</u>
<u>JUNE</u>
<u>JULY</u>
<u>AUGUST</u>
SEPTEMBER

Utility Advisory Board Monthly Report - FY 2021 Vehicle Collision Summary

Vehicle Collisions (P) indicates preventable by our employee

OCTOBER

- 10/1/2020 While stopped at a red light, the driver of our vehicle leaned over to put something in the passenger seat, taking his foot off the brake and rolling into the vehicle in front of him. Very minor damage and no injuries. (P)
- 10/26/2020 an employee was backing up, when a private vehicle backing out of an adjacent driveway backed into the right rear of U1646 causing damage to both vehicles. There were no injuries (P)

NOVEMBER

11/25/2020 – After backing into a right of way and stopping, employee went to leave and turned sharp right and the passenger side of his vehicle came into contact with a partial hidden stump causing damage to passenger side of truck. (P)

DECEMBER	
None reported	
<u>JANUARY</u>	
<u>FEBRUARY</u>	
<u>MARCH</u>	
<u>APRIL</u>	
MAY	
<u>JUNE</u>	
<u>JULY</u>	
<u>AUGUST</u>	
<u>A00031</u>	
<u>SEPTEMBER</u>	

End of FY 2021

CUSTOMER SUPPORT SERVICES

Customer Operations

New Services

Revenue Assurance

Customer Operations Metrics Summary December 2020

Active Accounts	Dec-20	YTD Gain/Loss	FY20
Residential Contract Accounts			
Total	45,434	(48,431)	93,865
Electric	0	(86,731)	86,731
Gas	64,182	29,977	34,205
Water	93,942	29,713	64,229
Wastewater	86,828	26,794	60,034
Telecomm	59,962	59,875	87

New Installations	Dec-20	FY21 To Date	FY20
Electric	222	477	2430
Gas	31	323	558
Water	57	137	744
Wastewater	59	132	667
Telecomm	0	0	131

Call Center Volume	Dec-20	FY21 To Date	FY20
Residential ASA	0:23:17	0:17:43	0:03:41
Business ASA	0:03:30	0:03:13	0:02:27
CSR Calls	20,912	53,812	188,834
CSR Callbacks	5,629	14,161	12,488
IVR Self Service	20,552	52,245	201,731
Total	47,093	120,218	403,053
IVR/Total	44%	43%	50%

Bills Generated	Dec-20	FY21 To Date	FY20
Paper Bills	105,129	274,364	1,301,286
eBills	20,575	56,462	237,475
Total	125,704	330,826	1,538,761
eBill/Total	16%	17%	15%

Payment Arrangements	Dec-20	FY21 To Date	FY20
Total	1,187	3,377	7,129

Customer Experience	Dec-20	FY21 To Date	FY20
Overall CSAT	3.90	4.00	N/A
Number of Responses	329	903	N/A
Numnber of Surveys Sent	3,602	9,949	N/A
Response Rate	9%	9%	N/A

Active Accounts	Dec-20	YTD Gain/Loss	FY20
Nonresidential Contract Accounts			
Total	107	(13,513)	13,620
Electric	0	(11,032)	11,032
Gas	5,895	4,229	1,666
Water	13,204	7,293	5,911
Wastewater	11,025	6,353	4,672
Telecomm	4,663	4,260	403

Residential Disconnects	Dec-20	FY21 To Date	FY20
Volume	19	4,459	7,791
Average Balance	\$380.00	\$250.04	\$175.34

Revenue Assurance	Dec-20	FY21 To Date	FY20
Referred to Collections	\$260,968.50	\$787,335.40	\$1,495,829.79
Recovered	\$85,537.69	\$238,707.10	\$804,667.00

Service Orders	Dec-20	FY21 To Date	FY20
Move Ins	7,594	22,107	106,868
Move Outs	7,455	21,816	106,929

Average Res Bill Amounts	Dec-20	FY21 To Date	FY20
Electric (kWh)	687	771	830 \$124.21
Electric (\$) Gas (Therms)	\$102.12 27	\$113.07 16	φ124.21 18
Gas (\$)	\$41.27	\$29.57	\$32.65
Water (kGals) Water (\$)	5 \$29.81	5 \$29.81	5 \$31.49
Wastewater (kGals)	5	5	5
Wastewater(\$)	\$36.18	\$36.17	\$37.67

1/6/2021

ENERGY DELIVERY

System Consumption
System Reliability
Major Projects – Electric & Gas

Durations Reliability Report Between 12/01/2020 and 12/31/2020

Excludes Extreme Weather and Generation/Transmission Disturbances

CUSTOMER DATA	RELIABILITY INDICES		MONTHLY
COSTOWER DATA	RELIABILITY INDICES		AVG GOAL
Monthly Average Customers Served(C)	99,938 Average Service Availability Index (ASAI)	99.9919%	
Total Hours of Customer Demand	1,239,231 System Average Interruption Duration Index (SAIDI)	3.63	4.5
Total Number of Outages	60 Customer Average Interruption Duration Index (CAIDI)	35.18	55
Total Number of Customers Affected (CI)	10,309 System average Interruption Frequency Index (SAIFI)	0.10	0.08
Total Customer Minutes Interrupted (CMI)	362,709		
Total Customer "Out Minutes"	9,349 Average Length of a Service Interruption (L-Bar)	155.82	Mins

		Cause of Outages		
Cause	Overhead	Underground	Both	Total
0. Undetermined	6	0	0	6
1. Weather	0	0	0	0
2. Vegetation	18	1	3	22
3. Animals	7	0	0	7
4. Foreign Interference	0	0	0	0
5. Human Cause	3	2	1	6
6. Equipment Failure	5	12	2	19
7. All Remaining Outages	0	0	0	0
Total	39	15	6	60

Durations Reliability Report Between 01/01/2020 and 12/31/2020*

Excludes Extreme Weather and Generation/Transmission Disturbances, Excludes TMED Days

CUSTOMER DATA	RELIABILITY INDICES		GRU YTD
COSTOMER DATA	RELIABILITY INDICES		
Monthly Average Customers Served(C)	98,112 Average Service Availability Index (ASAI)	99.9885%	
Total Hours of Customer Demand	14,363,597 System Average Interruption Duration Index (SAIDI)	60.69	54
Total Number of Outages	769 Customer Average Interruption Duration Index (CAIDI)	54.57	55
Total Number of Customers Affected (CI)	109,110 System average Interruption Frequency Index (SAIFI)	1.11	0.96
Total Customer Minutes Interrupted (CMI)	5,954,674		
Total Customer "Out Minutes"	112,727 Average Length of a Service Interruption (L-Bar)	146.59	Mins

	GRU	GRU	EIA - All	EIA - Public	FMPA
	CY 2021 Goal	CY 2020 Actual	CY 2019	CY 2019	CY 2019
SAIDI	55 Mins	60.69	144.16	62.31	74.51
CAIDI	60 Mins	54.57	83.35	65.09	60.89
SAIFI	1.0 or less	1.11	1.66	0.98	1.230

Notes on EIA and FMPA Data:

- 1. EIA All data is Florida only and includes co-ops, IOU's and municipals
- 2. FMPA data includes 23 municipals in Florida
- 3. Breakdown:

All	Соор	IOU	Public Power
39	14	5	20

	Cause of Outages		
Overhead	Underground	Both	Total
60	2	5	67
32	0	2	34
290	6	13	309
42	2	4	48
0	0	0	0
42	19	4	65
85	124	29	238
1	0	3	4
552	153	60	765
	60 32 290 42 0 42 85	60 2 32 0 290 6 42 2 0 0 42 19 85 124 1 0	60 2 5 32 0 2 290 6 13 42 2 4 0 0 0 42 19 4 85 124 29 1 0 3

Durations Reliability Report Between 12/01/2020 and 12/31/2020

	2020		2019			
_	CONSUMPTION	CUSTOMERS	CONSUMPT	ION	CUSTOMERS	
Feed-In-Tarrif - Residential	60 THM	103	58	KWH	102	
Feed-In-Tarrif - General Service	2,493 THM	160	2,327	KWH	155	
Electric - GS - Demand - Regular	43,417,693 THM	1,162	42,531,303	KWH	1,179	
Electric - General Service Demand PV	866,958 THM	22	1,019,077	KWH	20	
Electric - GS - Kanapaha w Curtail Cr	1,068,000 THM	1	1,117,200	KWH	1	
Electric - GS - Demand - Large Power	7,273,800 THM	6	6,579,600	KWH	6	
Electric - GS - Murphree Curtail Credit	1,303,200 THM	1	1,420,800	KWH	1	
Electric - GS Large Demand PV	3,844,800 THM	2	3,376,800	KWH	2	
Electric - GS - Non Demand	12,857,419 THM	9,969	12,705,621	KWH	9,919	
Electric - General Service PV	141,941 THM	77	90,157	KWH	65	
Electric - Lighting - Rental	956,723 THM	3,987 n	954,834	KWH	4,071	n
Electric - Lighting - Street - City	488,695 THM	12 n	692,193	KWH	12	n
Electric - Lighting - Street - County	130,716 THM	2 n	130,944	KWH	2	n
Electric - Lighting - Traffic	4,542 THM	2	4,542	KWH	2	n
Electric - Residential - Non TOU	58,453,370 THM	88,505	54,235,229	KWH	86,281	
Electric - Residential PV	317,429 THM	526	241,146	KWH	414	_
Total Retail Electric (n =not included in total customer count)	131,127,839 KWH	100,536	125,101,831	KWH	98,145	=
City of Alachua	10,538,473 KWH KWH	23,177 KW	9,449,000	KWH	21,251	KW
Total (Native) Electric	141,666,312 KWH		134,550,831	KWH		

Gas System Consumption

	2020		201	19
	CONSUMPTION	CUSTOMERS	CONSUMPTION	CUSTOMERS
Gas - GS - Regular Service (Firm)	918,421 THM	1,368	885,586 THN	1,366
Gas - GS - Regular Service (Small)	9,998 THM	328	14,319 THN	1 312
Gas - GS - Interrruptible - Regular Serv	0 THM	-	23,081 THN	1
Gas - GS - Interrruptible - Large Volume	340,048 THM	6	447,525 THN	1 7
Gas - Residential - Regular Service	900,569 THM	34,564	1,052,617 THN	1 34,127
Total Retail Gas	2,169,036 THM	36,266	2,423,128 THN	35,813
Gas - GS - UF Cogeneration Plant	3,411,707 THM	И 1	3,431,813 THN	1 1
Gas - Residential - LP - Basic Rate	6,776 GAL	210	5,671 GAL	202

 $^{{}^{*}\}mathrm{Obtained}$ from Monthly Billing Summary prepared by Jeffery Johnson

Durations Reliability Report Between 12/01/2020 and 12/31/2020

Major Electric Design Projects

- > 8th Avenue OH to UG Conversion (Ph. 3)/SW 20th Ave OH to UG conversion, 2 different projects in area
- > Farnsworth Transmission Line Improvements
- > Kenwood Subdivision Underground Facility Improvements
- > 908 Group Project (Gainesville West) 181 Units
- > SFC Blount Center Project

Major Gas Design Projects:

- > Main Installation Main Installation Parker Rd. 8000' 8" PE
- > Main Installation Oakmont Subdivision Phase 4 10600'
- > Main Replacement NW 12th St. Bare Steel 1960'
- > Main Relocation for UF Project Museum Rd. and Center Dr.
- > Numerous minor main extensions & Leak Survey

ENERGY SUPPLY

SYSTEM STATISTICS ENERGY DISTRIBUTION FUEL

December 2020

Energy Supply - CAPACITY

Energy Supply - Performance Parameter

Source

Unit Capability output - MWn

	Unit Capability output - wiwn
DH-2	228
DH-1	75
Kelly CC	108
CT's	106
Grid	2 x 224
DHR	102.5

Month	YTD	Budget YTD	Delta Budget
42,116	142,835	56,185	86,650
15,116	55,134	24,541	30,593
70,997	186,884	162,426	24,458
-	1	120	(120)
10,314	21,431	54,110	(32,679)
18,154	37,566	134,568	(97,002)

Fuels Consumed

Coal - Tons Gas - MCF Fuel oil - Gals Biomass - Tons


Month	FYTD	Budget YTD	Delta Budget
11,812	40,591	23,065	17,526
1,040,665	3,213,166	2,403,675	809,491
-	1,222	-	1,222
25,514	48,485	139,737	(91,252)

Availability/Capacity


DH-2 DH-1 Kelly CC DH CT-1 DH CT-2 DH CT-3

Availability			Capacity		
Month	FY 2021 YTD	FY 2020 YTD	Month	FY 2021 YTD	FY 2020 YTD
92.11%	96.21%	79.84%	27.19%	30.88%	13.44%
99.30%	97.87%	91.96%	27.75%	35.90%	33.48%
93.32%	97.77%	94.14%	87.52%	77.37%	85.89%
99.64%	99.87%	97.40%	0.00%	0.00%	0.24%
99.64%	99.87%	96.83%	0.00%	0.01%	0.23%
99.46%	99.82%	99.59%	0.00%	0.00%	1.82%
49.46%	27.75%	89.14%	26.05%	18.04%	51.77%


December Average Hourly Loads						
Hour Ending	2019 Load	2020 Load				
HE 1	162	181				
HE 2	153	175				
HE 3	149	173				
HE 4	147	174				
HE 5	150	179				
HE 6	160	190				
HE 7	176	208				
HE 8	186	221				
HE 9	190	226				
HE 10	191	221				
HE 11	190	213				
HE 12	189	207				
HE 13	189	201				
HE 14	189	197				
HE 15	190	194				
HE 16	191	195				
HE 17	195	199				
HE 18	205	212				
HE 19	216	225				
HE 20	213	224				
HE 21	208	219				
HE 22	199	212				
HE 23	187	200				
HE 24	173	189				



Date	Valley	Peak	Avg
12/1/2020	151	264	214
12/2/2020	217	305	253
12/3/2020	169	268	219
12/4/2020	142	213	181
12/5/2020	134	210	175
12/6/2020	166	225	191
12/7/2020	149	233	193
12/8/2020	183	272	232
12/9/2020	204	312	242
12/10/2020	183	250	209
12/11/2020	170	236	198
12/12/2020	162	212	186
12/13/2020	138	224	177
12/14/2020	136	229	185
12/15/2020	138	222	182
12/16/2020	140	235	192
12/17/2020	144	245	198
12/18/2020	205	302	240
12/19/2020	181	243	208
12/20/2020	161	213	186
12/21/2020	136	212	176
12/22/2020	166	226	193
12/23/2020	166	242	195
12/24/2020	142	199	171
12/25/2020	158	254	214
12/26/2020	215	312	262
12/27/2020	187	311	242
12/28/2020	172	242	199
12/29/2020	161	219	184
12/30/2020	143	205	174
12/31/2020	130	213	172



Date	Valley	Peak	Avg
12/1/2019	136	237	185
12/2/2019	132	232	183
12/3/2019	186	255	221
12/4/2019	190	278	221
12/5/2019	187	264	211
12/6/2019	178	248	200
12/7/2019	165	207	186
12/8/2019	142	220	178
12/9/2019	136	234	187
12/10/2019	136	250	195
12/11/2019	147	221	184
12/12/2019	139	219	182
12/13/2019	138	213	182
12/14/2019	136	197	167
12/15/2019	144	207	173
12/16/2019	141	221	182
12/17/2019	130	227	187
12/18/2019	128	235	185
12/19/2019	188	283	221
12/20/2019	169	226	192
12/21/2019	142	194	168
12/22/2019	130	199	166
12/23/2019	129	199	169
12/24/2019	138	193	170
12/25/2019	133	173	155
12/26/2019	127	201	166
12/27/2019	129	207	170
12/28/2019	134	208	171
12/29/2019	136	222	177
12/30/2019	142	222	184
12/31/2019	127	197	165



Date: As of January 4, 2021: Major Energy Supply Projects/Milestones Updates:

- 1. Deerhaven Renewable (DHR):
 - a. DHR was restored to service from a forced outage on 12/16/2020 following repairs to generator bearings.
- 2. Deerhaven Generating Station (DH):
 - a. Deerhaven Unit #1:
 - Deerhaven Unit #1 (DH1) we are currently still working with OEM (Siemens) on a reduced scope for Turbine and Generator life time assessment. Both this scope of work and DH1 Major Outage would not occur until January 2022 based on other unit planned outages.

b. Deerhaven Unit #2:

- i. The Deerhaven Unit #2 first outage (Phase 1 of 2) for Retrofit to 100% natural gas has begun as of 1/4/2021, and is scheduled to run through 1/19/2021. This first phase is to install the new burners in the feed to boiler. Phase 2 of this DH2 Retrofit will occur after the Kelly Generating Station outage and Combined Cycle Unit restored to service.
- ii. Deerhaven Unit #2 (DH2) # 1 High Pressure Feedwater Heater is out of service due to external leak. The external leak was verified to be due to internal tube leak and evaluation is in progress in the current DH2 outage in progress, to determine best path forward. If unit called for this heater is currently bypassed with no restrictions on the plant load.
- iii. DH2 has an EHC (oil) fluid leak on the governor valve cylinder. The plant personnel and MMG were able to reduce leakage by reducing return pressure. We will be replacing the hydraulic cylinder in the current DH2 outage in progress.
- 3. Kelly Generating Station (JRK):
 - Unit #8 New Steam Turbine, Generator, and other auxiliary equipment have arrived in Gainesville and this extended outage to replace Unit #8 Turbine, Generator, and CT4 Gas Turbine Major Inspection is set to begin 1/31/2021.
 - Unit #8 was in forced outage 12/28 through 12/31/2020 due to tube leak in Heat Recovery Steam Generator (HRSG). Repairs to tube made and unit brought back on line 1/1/2021.

City Commission - FY21 - 1QTR Coal Sourcing Report

Month Coal Delivered	Coal Supplier(s)	Mine	Tons	Deep	MTR	Surface (No MTR)
Oct-20			0.00			
Nov-20			0.00			
Dec-20			0.00			
		Total	0.00			

Notes:

1. No coal purchased in FY21 - 1QTR.

Gainesville Regional Utilities Solar PPA Quarterly Status Report Report Period: December 2020

GRU Scope:

Milestone	Expected Completion Date	Status	Notes
Grid Interconnection Studies	2/2021	Pending	Reviewing data and finalizing report
Grid Interconnection Agreement	3/2021	Pending	
Easement for Seller Interconnection Facilities at Parker Rd Substation	9/2021	Pending	
GRU Interconnection Facilities Planning and Construction	10/2021	Pending	Commenced project planning
GRU Interconnection Facilities Completion	10/2021	Pending	
Operating Procedures	11/2021	Pending	
Scheduled Commercial Operation	12/31/2021	Pending	

<u>COVID-19 Pandemic Impact</u> – While there remains a potential for impacts that may adversely affect GRU's ability to fulfil its obligations under this agreement, none have occurred to-date. GRU will continue to monitor the situation and use commercially reasonable efforts to meet it's contractual obligations.

Origis Energy Scope:

See next page.



PROGRESS REPORT

Project: FL Solar 6, LLC "Seller"

Recipient: Gainesville Regional Utilities (GRU) "Buyer"

Report Period: December 2020

Pursuant to Section 5.3 (a) Renewable Energy Power Purchase Agreement (Agreement), Seller will prepare and submit to Buyer a monthly status report. Terms below have the same meaning as in the Agreement.

I. Overview

Milestone ¹	Expected / Completion Date 2,3	Status	Notes
Site Control	12/9/19*	Complete	
Interconnection Application	5/5/20	Complete	
Completion of Site Studies	11/23/20	Complete	
Permitting Application	11/30/20	Complete	
Interconnection Agreement (IA) Execution	3/5/21*	Pending	
Easement for Seller Interconnection Facilities at Parker Road Substation	9/7/21*	Pending	
Buyer Interconnection Facilities Commencement Date	3/31/22	Pending	
Permitting Complete	4/14/22	Pending	
Seller NTP	5/2/22*	Pending	
Transformer Delivery	8/31/22	Pending	
Start of Major Equipment Delivery to Site	TBD	Pending	
Operating Procedures	11/1/22	Pending	
Synchronization	12/1/22*	Pending	
Target COD	TBD	Pending	
Scheduled Commercial Operation (SCOD)	12/31/22*	Pending	

Notes: 1. Milestones are sorted in date order. 2. Required Milestone Deadlines are indicated by an asterisk. 3. Any changes from previous reporting period are indicated by bold text.

II. Status Updates

Pursuant to the Agreement, this section includes (i) a detailed description of the progress of the Facility design and construction, (ii) a statement of any significant issues which remain unresolved and Seller's



recommendations for resolving the same, (iii) a summary of any significant events which are scheduled or expected to occur during the following thirty (30) days, and (iv) all additional information reasonably requested by Buyer.

Please note that this progress report has been prepared without knowing the full impact of COVID-19, as further described in Section III below. FL Solar 6 will continue to monitor these events.

A. Description of the progress of the Facility design and construction

• Status update

- Jul 2020: Seller performed initial studies of the site to support permitting applications and permit engineering.
- Aug 2020: Initial site studies are ongoing, including environmental, geotechnical, cadastral
 and topographic surveys. Some slight weather delays were experienced, but these will not
 affect the overall schedule.
- Sep 2020: Field studies are ongoing. Geotechnical, cadastral and topographic surveys of the solar site are complete. Additional weather delays were experienced, but these will not affect the overall schedule.
- Oct 2020: Field studies to support solar site design are complete. Additional weather delays were experienced, but these did not affect the overall schedule.
- Nov 2020: Seller completed the site studies, prepared a preliminary draft layout of the solar facility, and updated the draft general arrangement depicting generator interconnection equipment within the Parker substation.
- Dec 2020: No change.

• Discussion of any unresolved issues, foreseeable disruptions, or delays

- Jul 2020: None.
- Aug 2020: None.
- Sep 2020: None.
- Oct 2020: None.
- Nov 2020: None.
- Dec 2020: None.

B. Interconnection Agreement

• Status update

- Jul 2020: Seller submitted the Interconnection Application on May 5, 2020; Seller's interconnection team coordinated with Buyer's technical team on interconnection studies.
- Aug 2020: Seller posted the Development Period Security.
- Sep 2020: Seller's interconnection team coordinated with and provided information to Buyer's technical team to support the ongoing interconnection studies.
- Oct 2020: Seller's interconnection team coordinated with and provided information to Buyer's technical team to support the ongoing interconnection studies. Seller anticipates providing a preliminary draft of the interconnection agreement for Buyer review in November.
- Nov 2020: Interconnection teams continued coordination and information exchange necessary to support interconnection studies. Seller anticipates providing a preliminary draft interconnection agreement for Buyer review in December.



 Dec 2020: Interconnection teams continued coordination and information exchange. Seller provided a discussion draft generator interconnection agreement for Buyer's review December 14, 2020.

Discussion of any unresolved issues, foreseeable disruptions, or delays

- Jul 2020: None.
- Aug 2020: None.
- Sep 2020: None.
- Oct 2020: None.
- Nov 2020: None.
- Dec 2020: None.

C. Permits, Licenses, Easements and Approvals to Construct

Status update

- Jul 2020: Pending.
- Aug 2020: Pending.
- Sep 2020: Seller is preparing materials for, and anticipates beginning the process of, Alachua County Development Review through a pre-application conference in October.
- Oct 2020: Seller held a pre-application conference with Alachua County. Notices and advertisements were released October 29, 2020 for a Neighborhood Workshop to be held on November 17, 2020. Following the workshop, Seller will prepare and submit the application for Special Exception by late November.
- Nov 2020: Seller held a Neighborhood Workshop on November 17, 2020. Seller prepared and submitted the application for Special Exception (SE) on November 30, 2020. Alachua County assigned the SE application ZX-01-21.
- Dec 2020: Alachua County staff began their review of SE application ZX-01-21. Seller anticipates appearance before the Planning Commission as soon as February 2021.

• Discussion of any unresolved issues, foreseeable disruptions, or delays

- Jul 2020: None.
- Aug 2020: None.
- Sep 2020: None.
- Oct 2020: None.
- Nov 2020: None.
- Dec 2020: None.

D. Seller Notice To Proceed

Status update

- Jul 2020: Estimated May 2, 2022.
- Aug 2020: No change.
- Sep 2020: No change.
- Oct 2020: No change.
- Nov 2020: No change.
- Dec 2020: No change.
- Discussion of any unresolved issues, foreseeable disruptions, or delays



- Jul 2020: None.
- Aug 2020: None.
- Sep 2020: None.
- Oct 2020: None.
- Nov 2020: None.
- Dec 2020: None.

E. Major Equipment Delivered to Site

- Status update
 - Jul 2020: To be determined.
 - Aug 2020: No change.
 - Sep 2020: No change.
 - Oct 2020: No change.
 - Nov 2020: No change.
 - Dec 2020: No change.
- Discussion of any unresolved issues, foreseeable disruptions, or delays
 - Aug 2020: None.
 - Aug 2020: None.
 - Sep 2020: None.
 - Oct 2020: None.
 - Nov 2020: None.
 - Dec 2020: None.

F. Summary of significant events expected to occur in the next 30 days

- Status update
 - Jul 2020: None.
 - Aug 2020: None.
 - Sep 2020: None.
 - Oct 2020: A Neighborhood Workshop is scheduled for November 17, 2020. The application to Alachua County for Special Exception is anticipated in late November.
 - Nov 2020: None.
 - Dec 2020: None.
- Discussion of any unresolved issues, foreseeable disruptions, or delays
 - Jul 2020: None.
 - Aug 2020: None.
 - Sep 2020: None.
 - Oct 2020: None.
 - Nov 2020: None.
 - Dec 2020: None.



G. Scheduled Commercial Operation Date

• Status update

- Jul 2020: Seller anticipates SCOD to be reached on or before December 31, 2022.
- Sep 2020: No change.
- Sep 2020: No change.
- Oct 2020: No change.
- Nov 2020: No change.
- Dec 2020: No change.

• Discussion of any unresolved issues, foreseeable disruptions, or delays

- Jul 2020: None.
- Aug 2020: None.
- Sep 2020: None.
- Oct 2020: None.
- Nov 2020: None.
- Dec 2020: None.

III. COVID-19 Pandemic Impact

The COVID-19 pandemic is disrupting the solar industry. There is potential that the pandemic might directly affect the development and construction of the solar project. We are closely monitoring the situation as it evolves, however it is impossible to predict the impact the pandemic will ultimately have on the project, if any, at this stage.

The Agreement provides various reasons for a failure to perform due to a Force Majeure event. To date, Origis Energy has not been prevented from performing an obligation under the Agreement and therefore a Force Majeure event has not (yet) occurred. The COVID-19 pandemic may, however, delay or prevent performance. Therefore, Origis Energy at this stage reserves all rights and remedies it has under the PPA.

We want to assure you that Origis Energy & FL Solar 6 are diligently assessing and implementing measures to mitigate the impact on the project and will continue to use commercially reasonable efforts to complete the project on schedule. We will keep you informed of any material developments as they arise and are available to discuss the impact on the project in the intermediate.

Report Completed: 8-Jan-21, JT


ENVIRONMENTAL PERMITTING

EMISSIONS DATA

Yearly Emissions

	SO ₂ (tons)	NO _x (tons)	Mercury (lbs)	PM (tons)	CO ₂ (tons)
2015	532	608	5.49	47	1,260,423
2016	354	984	2.92	61	1,216,690
2017	389	1,239	2.40	52	1,037,711
2018	551	1,770	3.80	55	2,096,289
2019	618	1,707	5.30	49	2,020,310
2020	372	1,091	3.14	56	1,462,622

2017, 2018, 2019 and 2020 Mercury and Particulate values are for Unit 2 only.




 ${\rm SO_2}$ was lower in 2015, 2016, and 2017 due to higher removal rate settings to assure compliance with the MATS Rule.


 NO_X was higher in 2016 since it was more cost effective to use allowances than increase SCR removal rate. NO_X was higher in 2017 since the Cross State Rule was no longer in effect for Florida.

2018 and later data include DHR. The previous years did not include DHR.

Yearly Emissions




2018 and later data include DHR. The previous years did not include DHR.



Mercury was lower in 2016 and 2017 due to higher removal rate settings to assure compliance with the MATS Rule.

Yearly Emissions



YTD - 2020 December

	SO ₂ (tons)	NO _X (tons)	Mercury (lbs)	PM (tons)	CO ₂ (tons)	SO ₂ Rate (lb/MMBtu)	NO _x Rate (Ib/MMBtu)	HTIP (MMBtu)	GEN (MW-hours)
DH1	5.8	242.6			195,116.5	•		3,282,211.0	283,128.0
DH2	361.9	673.5	3.14	56.5	428,341.3			4,994,000.0	464,893.0
DHCT3	0.0	0.5			1,951.2			32,833.0	2,330.0
JRKCC1	2.1	86.8			417,630.8			7,027,818.6	833,568.0
DHR	2.1	87.3			419,582.0		ı	7,060,651.6	835,898.0
TOTAL	371.9	1,090.7	3.143	56.5	1,462,621.8			22,397,514.2	2,419,817.0

2020 - December

	SO ₂ (tons)	NO _X (tons)	Mercury (lbs)	PM (tons)	CO ₂ (tons)	SO ₂ Rate (lb/MMBtu)	NO _x Rate (lb/MMBtu)	HTIP (MMBtu)	GEN (MW-hours)
DH1	0.1	14.8			11,795.5			198,441.0	16,400.0
DH2	38.6	74.9	0.23	6.0	45,096.3			535,795.0	50,517.0
DHCT3	0.0	0.0			0.0			0.0	0.0
JRKCC1	0.2	8.6			37,060.3			623,641.7	71,716.0
DHR	0.6	9.4			32,147.9			308,229.1	22,124.0
TOTAL	39.5	107.7	0.2	6.0	126,100.0			1,666,106.8	160,757.0

WATER/WASTEWATER

PRODUCTION MAINTENANCE

Water/Wastewater Dec 2020 Dashboard

	Production									
Murphree Water Treatmer	nt Plant									
	Dec 20	FY to Date (mgd)	Permitted Capacity (mgd)	% of Permitted Capacity	Status					
Average Daily Flow	20.3	22.5	30	75%						
Peak Daily Flow	23.5	25.5	54	47%						
Main Street Water Reclam	nation Facility									
Average Daily Flow	Dec 20 5.19	FY to Date (mgd)	Permitted Capacity (mgd) 7.5	% of Permitted Capacity	Status					
		3.39	7.5	15%						
Kanapaha Water Reclama	Dec 20	FY to Date (mgd)	Permitted Capacity (mgd)	% of Permitted Capacity	Status					
Average Daily Flow	10.8	11.5	14.9	77%						
Water Reclamation Facilit	ties (Combined)									
	Dec 20	FY to Date (mgd)	Permitted Capacity (mgd)	% of Permitted Capacity	Status					
Average Daily Flow	16.0	17.1	22.4	76%						
	N	laintenance								
Wastewater Collections		Dec 2020 (Miles)	FYTD	Monthly Goal (miles)						
Miles of gravity mains	cleaned	9.68	27.46	5.0						
Miles of gravity mains	TV inspected	8.07	22.56	5.0						
Water Distribution		Dec 2020	FYTD							
Number of Water Servi	Number of Water Services Replaced			Monthly Goal 75						
	SSO Monthly Summary									
		Dec 2020	YTD	GOAL (annual)						
Sanitary Sewer Overflo	DWS	3	5	<22						

WATER/WASTEWATER PROJECT UPDATES DECEMBER 2020 (FY21)

- 1. MWTP Well 11 Pump Replacement: New pump restores electric and diesel power options to Well 11 providing better reliability (previously this pump was diesel only).
- 2. MSWRF Progressive Design Build -Jacobs Engineering began inspecting plant facilities for condition assessment this month.
- 3. KWRF Hypochlorite Skid Replacement Project: installation of conduits has begun.
- 4. Duck Pond Water Main Rehabilitation Water analysis underway, meter connections being done by GRU, contractor forming and pouring sidewalk.
- 5. Eastside Force Main pressure testing completed and passed for first two bores. Pre-reaming section for 20" pipe.
- 6. Parker Rd Wetland Land Purchase: received Alachua County Plan Board approval, received Alachua County Board of County Commission Special Exception permit approval, received recommendation from UAB to proceed, and seeking approval from City Commission on Jan. 7th.