



June 9, 2016

Stefan Broadus  
Project Engineer III  
City of Gainesville- Public Works  
P.O. Box 490 Gainesville, FL 32627

**Re: Contingency Use Authorization #16- City Commission Changes**

Mr. Broadus:

Oelrich Construction is pleased to submit the following proposal to complete the requested striping changes on NW 8<sup>th</sup> Ave project as requested by the City Commission. Please see clarification below:

Deduct for the skip line (3905LFT @ \$.70/ LFT)	(\$2,765.35)
Add for bike lane symbols (temp and permanent) (20 symbols @ \$450/ ea)	\$9,000.00
Add one post mounted sign	\$400.00
Add for median modifications (shift refuge medians)	\$10,000.00
Deduct for 5 foot sidewalks in lieu of 10 foot sidewalks	(\$37,700.00)
<b>The total cost for CUA #16 is a deduct of:</b>	<b>(\$21,065.35)</b>

- This cost is contingent that a decision is made on June 17<sup>th</sup>, 2016. If a decision is not made on June 17<sup>th</sup> the cost for delaying the project will be \$6,980.00 per week for each additional week past June 17<sup>th</sup>, 2016.
- Please note we don't recommend shifting the travel lanes to where the crown of the road is in the travel lane. This will cause an unsafe condition for the motorists.

Thank you for the opportunity to present this proposal. If you require any further information regarding this issue, please do not hesitate to contact me at any time.

Sincerely,

Derek Dykes  
Oelrich Construction